

**JADE BEACH EAST  
LONG-TERM SCHEDULE**

<b>DATE</b>	<b>LOCATION</b>	<b>WORK TO BE PERFORMED</b>
5/5 - 5/28	Stack 6 & 7	Pour 4th floor balconies, repair windows, etc
5/19 - 6/13	Stack 8 North window wall	Remove stucco, reinforce windows, repair sills and headers, scratch coat & stucco
5/22 - 6/18	Southeast catwalk Stairwell to stack 8	Remove railing, grind down concrete, repair concrete
6/16 - 6/27	Stack 8 west window wall	Remove stucco, repair sills & headers, scratch coat & stucco
6/12 - 7/2	Stack 9 South window wall	Remove stucco, reinforce windows, repair sills and headers, scratch coat & stucco
6/19 - 7/7	Southeast stairs south wall	Remove stucco, repair wall, scratch coat & stucco
6/30 - 8/8	North Catwalks Stacks 3-7	Remove railing, grind down concrete, repair concrete, 5th floor 25% removed, 2nd floor 100% removed.
7/28 - 8/11	Laundry room wall	Remove stucco where needed and repair
7/28 - 9/1	West catwalk Stacks 1 & 2	Remove railing, grind down concrete, repair concrete
8/80-8/29	Northwest stairs	Remove stucco where needed and repair
9/1 - 9/19	Southwest stairs West wall	Remove stucco where needed, remove and replace decorative block.
8/18 - 12/1	Stack 8 & 9	Remove and replace balconies starting with the 5th floor, Remove windows and sliders, reinforce, build to opening, repair header and sills, stucco.
8/18 - 9/8	5th floor slab	
9/8 - 9/29	4th floor slab	
9/29 - 10/20	3rd floor slab	
10/20 - 12/1	2nd floor slab & 1st floor 108 & 109	rebuild footers and walls, resize sliders and windows, stucco